

玄海原子力発電所3号炉及び4号炉 震源を特定せず策定する地震動に係る設置変更許可 審査スケジュール (案)

2023年9月12日  
九州電力株式会社

項目	2023年度												2024年度																																											
	4月			5月			6月			7月			8月			9月			10月			11月			12月			1月			2月			3月			4月																			
	3	10	17	24	1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15	22	29	5	12	19	26	4	11	18	25	1	8	15	22
参考	◆4/28 地下構造モデル ◆6/16 Ss確定 ◆9/1 基礎地盤安定性評価 ☆補正 ◇地震本部影響確認																																																							
プラント関係 審査工程													▼7/27			▼8/29			▽9/12 ▽9/19			○プラント関係			☆補正			☆まとめ資料(最終版)提出							経過措置期限 ☆4/20																					
審査会合資料																▼			▼			○																																		
説明資料	改正規則への適合性													▼			▼			▽																																				
	設置変更許可申請書 の変更要否の整理													▼			▼			▽																																				
	新Ss追加に伴う事故 シーケンスグループ選 定への影響													▼			▼																																							
	基準津波と組み合わ せる地震について													▼			▼																																							
	添付書類五 補足 (技術的能力)																▼			▽																																				
	添付書類十一 補足 (品質管理)																▼			▽																																				
	平和目的																▼																																							
添付書類三 補足 (経理的基礎)																									▼																															

【凡例】  
 (共通) 白抜き: 予定 / 黒塗り: 実績  
 (プラント側) ○: 審査会合 / ▼: ヒアリング  
 (地震津波側) ◇: 審査会合

